QC-ABSTRACT

Name of Work:- Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	66.44 Cum	1	1	Cement
2	Brick	-	1	1	Sand, Aggregates
3	M30	227.67 Cum	8	8	Concrete Cube Compressive Strength
4	Slab 100mm	1172 Sqm	1	1	Compressive strength
5	Slab 250mm	72.18 Sqm	1	1	Compressive strength
6	DLC	227.67 Cum	1	1	-
7	GSB-V	227.67 Cum	1	1	-
8	PVC 250mm	144 Mtr	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner